



Your kind of place.

Trails at Crowfoot Filing 13 Probationary Storm Punchlist
1/28/22

1. Jet and clean entire storm sewer system of dirt and debris.
2. SDIN – 94: Clean up excess grout in penetration and grout penetration smooth with inlet wall. Clean up excess concrete at the deflection joint where the concrete collar was poured, and epoxy grout the deflection joint for a smooth transition in the pipe to ensure it does not catch dirt and debris. Use of Mirapatch RM 3000 or equivalent material highly recommended for the epoxy grout application.
3. SDIN – 95: Clean up excess concrete in penetration. Grout penetration smooth with inlet wall.
4. Once the above items have been completed, camera the entire system and provide the CCTV to the Town for review.